EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements, Restoration to Roads and Drains at Dasaraahlli Saraipalya Surrounding Area in ward No. 06
2	Amount of Work Portion	1,66,82,182.00
3	Estimated Cost	1500.00 Lakhs
4	Name of Contractor	Sri. Puttaswamy Gowda
5	Agreement No	EE(Project)/Ynk Zone/WO/143/20-21, Dt. 24.11.2020
6	No and date under which work order issued	EE(Project)/Ynk Zone/WO/143/20-21, Dt. 24.11.2020
7	Time limit originally fixed for completion	14 Months
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	248 Days
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	90%
13	Work carried out during 2nd extension	Nil
14	Time now applied for	15.05.2023 (228 Days)
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Villages Hence EOT may be sanctioned without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	BWSSB ಮತ್ತು ಇತರೆ ಕಾಮಗಾರಿಗಳಿಂದ ತಡವಾಗಿರುವುದರಿಂದ ಈ ಕಾಮಗಾರಿಗೆ 25 ದಿನಗಳ ಕಾಲ ವಿಸ್ತರಣೆ EOT ಪ್ರಸ್ತಾವನೆ

Assistant Engineer

Executive Engineer

Project division, Bangalore-92.

Assistant Executive Engineer

Project division, Yelahanka Bangalore-92

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Chief Engineer

Yelahanka Zone, Bangalore-92.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner